```
No | Input | Expected        | Actual          | Hasil
-----------------------------------------------------
 1 |   0%  | KERING / ON   | KERING / ON   | PASS
 2 |  34%  | KERING / ON   | KERING / ON   | PASS
 3 |  35%  | NORMAL / OFF | NORMAL / OFF | PASS
 4 |  36%  | NORMAL / OFF | NORMAL / OFF | PASS
 5 |  69%  | NORMAL / OFF | NORMAL / OFF | PASS
 6 |  70%  | NORMAL / OFF | NORMAL / OFF | PASS
 7 |  71%  | BASAH  / OFF | BASAH  / OFF | PASS
 8 | 100%  | BASAH  / OFF | BASAH  / OFF | PASS

Hasil: 8/8 test kategori/pompa PASS
Data inti, total, frekuensi, rata-rata, maksimum, minimum: PASS
```

```
===== MONITORING KELEMBAPAN TANAH =====
01. Kelembapan:  22% | KERING | Pompa: ON
02. Kelembapan:  28% | KERING | Pompa: ON
03. Kelembapan:  34% | KERING | Pompa: ON
04. Kelembapan:  41% | NORMAL | Pompa: OFF
05. Kelembapan:  55% | NORMAL | Pompa: OFF
06. Kelembapan:  63% | NORMAL | Pompa: OFF
07. Kelembapan:  72% | BASAH  | Pompa: OFF
08. Kelembapan:  78% | BASAH  | Pompa: OFF
09. Kelembapan:  31% | KERING | Pompa: ON
10. Kelembapan:  47% | NORMAL | Pompa: OFF
11. Kelembapan:  66% | NORMAL | Pompa: OFF
12. Kelembapan:  81% | BASAH  | Pompa: OFF
13. Kelembapan:  19% | KERING | Pompa: ON
14. Kelembapan:  58% | NORMAL | Pompa: OFF
15. Kelembapan:  69% | NORMAL | Pompa: OFF
16. Kelembapan:  34% | KERING | Pompa: ON
17. Kelembapan:  35% | NORMAL | Pompa: OFF
18. Kelembapan:  70% | NORMAL | Pompa: OFF
19. Kelembapan:  71% | BASAH  | Pompa: OFF
20. Kelembapan:  90% | BASAH  | Pompa: OFF

===== RINGKASAN =====
Total data      : 20
KERING          : 6
NORMAL          : 9
BASAH           : 5
Rata-rata       : 53.20%
Maksimum        : 90%
```